

Minutes of State PRM held on 15.7.2017

Prime Minister Awas Yojana-PMAY

1.Identification of beneficiaries under BLC(N) through Kudumbashree community network

Identification of atleast one eligible beneficiary under BLC(N) through Kudumbashree community structure has been targeted within December,2017.Target till July,15th was reviewed against the number of beneficiaries included in the DPR in July.It was observed that Palakkad has met 125% of the monthly target and Malappuram has met 94% of the target.

District Mission co-ordinators have reported lack of proper land documents as the major impediment.

Target till 15.8.2017 is as follows,

SL No	District	No of beneficiaries to be included in DPR by Dec 2017	Target till 15.8.2017
1	Alappuzha	2500	714
2	Eranakulam	5610	713
3	Idukki	780	226
4	Kannur	5920	1690
5	Kasaragod	1220	348
6	Kollam	3880	768
7	Kottayam	1240	354
8	Kozhikode	6360	1816

9	Malappuaram	4340	656
10	Palakkad	2450	350
	Pattanamthitta	1060	302
12	Thiruvananthapuram	5590	1596
13	Thrissur	4150	1184
	Total	46350	10717

Action point

- Awareness of the programme to NHGs and identification of beneficiaries through Kudumbashree network.
- The District team to point out the issues regarding lack of proper land documents to SLNA.
- SLNA to take policy decision in this regard.

2.Grounding/Implementation of projects

The pace of implementation of approved projects to be expedited. Construction of all 28976 houses to be started by 15.8.2017.District wise target is as follows,

Sl. no	District	No of beneficiaries	Started	Target for 15.8.2017
1	Alappuzha	2883	1179	1704
2	Eranakulam	3194	1065	2129
3	Idukki	618	193	425
4	Kannur	2149	731	1418
5	Kasaragod	850	188	662
6	Kollam	2292	731	1561
7	Kottayam	808	0	808
8	Kozhikode	3244	223	3021
9	Malappuaram	3233	426	2307
10	Palakkad	1816	174	1642
11	Pathanamthitta	723	156	567
12	Thiruvananthapuram	3048	1165	1883
13	Thrissur	2571	466	2105
14	Wayanad	793	110	683
Grand Total		28976	6897	22079

Action point

- DMCs to monitor the progress in urban PRM and clear the bottlenecks .
- Impediments in issuing building permit such as land falling under the purview of Coastal Regulatory Zone and Paddy and Wet land Act to be brought under the consideration of SLNA.

3.Identification of beneficiaries under CLSS

Identification of eligible beneficiaries and release of subsidy(@15/Municipal ADS and 20/Corporation ADS)was targeted.The progress under the vertical component is nominal.

Target under this vertical has been fixed as follows,

SI No	District	To be identified under CLSS till December,2017	Target till 15.8.2015
1	Alappuzha	2960	423
2	Eranakulam	6970	996
3	Idukki	900	129
4	Kannur	4820	689
5	Kasaragod	1700	243
6	Kollam	3270	467
7	Kottayam	2420	346
8	Kozhikode	4140	591
9	Malappuaram	6370	910
10	Palakkad	3290	470

11	Pathanamthitta	1830	229
12	Thiruvananthapuram	3720	531
13	Thrissur	4910	701
14	Wayanad	1110	158
	Total	48410	6915

Action point

- District teams to focus on conversion of existing loans taken during the admissible period, loans of LIG taken after June,2015 and MIG taken after Januray,2017.
- District teams to present the matter in the District Level Banker’s Committee.

4.Geotagging of houses approved under Beneficiary Led Construction BLC(N)

Number of houses geo-tagged was reviewed against the target fixed for the month of July. Malappuram has achieved the target of previous month.

Action point

DMCs to review the progress in the urban PRM.